## **Transformer & RMU Commissioning Sheet**



								No.		
Site Details - A	II details to be	completed	in full							
Site Identificati Name	on /			Project No.				Work Order No.		
Location					11		,	,		
Form 1175 - HV Apparatus Pre-Commissioning Sheet - 305318					3 completed	:	☐ YES	□ NO (con	nplete a F	Form 1175)
Ring Main Units										
Voltage Detection Output Socket Voltages										
Аф - Е	В		<b>)</b> - Е			Сф	Сф - Е			
Аф - Е			Вф - Е			С		- E		
Аф - Е			Вф - Е			Сф		- E	·E	
Αφ - Ε				Вф - Е		Сф		- E		
Phase Out Between RMU Test Points		1. ☐ Point L1/IS1 - L2/IS2 Different phase			2. ☐ Point L1/IS1 - L1/IS2 Like Phase			3. ☐ Point L2/IS1 - L1/IS2 Different Phase		
4. ☐ Point L2/IS1 - L2/IS2 Like Phase		5. Point L3/IS1 - L2/IS2 Different Phase			6. ☐ Point L3/IS1 - L3/IS2 Like Phase			7. Point L1/IS1 - L3/IS2 Different Phase		
Transformer										
Confirm correct LV bridging between Transformer bushings and LV isolation switches										
LV Fuse locations						Fuse Rating				
Transformer Si					Transformer Fuse:			Amp		
Site ID No.					Circuit Fuse (1)			Amp		
Site ID No.					Circuit Fuse (2)			Amp		
Site ID No.					Circuit Fuse (3)			Amp		
Voltages - No Load 3 phase						Voltages -			- No Lo	ad 1 Phase
Αφ - Ν		Вф - N			Cφ - N			Αφ - N		
Аф - Вф		Bφ - Co	)		Сф - Аф			Nφ - Ind Ea	arth	
Aφ - Ind Earth		Bφ - Ind Ea	arth		C∳ - Ind Ea	ırth		Aφ - Ind Ea	arth	
Nφ - Ind Earth										
Transformer Phase Rotation					Transformer Loop Impedance					
☐ Cloc		☐ Anti-clockwise			Supply Active - Neutral Main < 0.  (Tx Neutral bridge connected to Neutra				Ω	
Transformer Common Earthing Reading (all bridging and cabling connected) Common Earthing Resistance Value: reading to be less than 1 $\Omega$ (If greater than 1 $\Omega$ ; repair &/or contact WGL/Standby Co-ordinator)										
Network Monitor:					Meter Phase ☐ Clockwise ☐ Anti-Clockwise					
Form 1179 - Pole Top Transformer/Voltage - LV Monitoring Check Sheet - 10451659 completed					Form 1184 - Pad Mount/Ground Type/Dry Type Transformer - LV Monitoring Checksheet - 3069305 completed					
Print Name:	Print Name:			Signature of Tester:						
Phone No:					Date:			1 1		
Note: Minimum earth readings must be achieved before energisation of site.  Work Group Leader Name										
(print)					Signature					
Sheet checked by:					Date		1	1		