

# Compliance Reporting Form

Embedded Generation via Rotating Machine LV Connection  
≤1,500 kVA



## Certification

CX Ref #:

Energex WR#:

Date:     /     /

**Embedded Generation via RM > 30 kVA and ≤ 1,500 kVA –**

**Project Name:**

**Location:**

**NMI:**

I certify that as a Registered Professional Engineer of Queensland and by virtue of my training and experience, that the submission documentation complies with the requirements of the latest revisions of the following:

- Energex's Technical Study Report provided for the above stated project.
- STNW1174 - Standard for LV Embedded Generating Connections [version       ]
- AS/NZS 3000 – Electrical Installations
- AS 60034.1 Rotating electrical machines, Part 1: Rating and performance
- Queensland Electricity Connection Manual [version       ]

In addition to the above, the following attachments have been submitted as part of the application:

- Attachment 1 – Engine/Turbine/Alternator Specifications & Checklist
- Attachment 2 – Compliance Checklist
- Attachment 3 – Commissioning Test Results
- Attachment 4 – As Commissioned Drawings

Signature:

|  |
|--|
|  |
|--|

|  |                     |
|--|---------------------|
|  | RPEQ Engineer Name  |
|  | Registration Number |
|  | Professional Title  |
|  | Company Name        |
|  | Company Address     |
|  | Contact Details     |

# Compliance Reporting Form

Embedded Generation via Rotating Machine LV Connection  
≤1,500 kVA



All questions in each applicable section must be answered.

## Attachment 1 – Rotating Machine Specifications & Checklist

| Installation details   | Data |
|--|------|
| Customer Name  |      |
| Customer contact details   |      |
| Energex contact  |      |
| Installation approved capacity (kVA)   |      |
| Installation approved export (kW)  |      |
| Installed capacity (kVA)<br>(Must not exceed approved limit)                           |      |
| Installed export power limit (kW)<br>(Must not exceed approved export)                 |      |
| Subject description (plant information)<br>e.g. stand-by generator at shopping village |      |

### As installed – Engine Technical Data

| Parameters                                      | Data |
|---|------|
| Engine/Turbine type                             |      |
| Make  |      |
| Model   |      |
| Rated Power (kW <sub>e</sub> /kW <sub>m</sub> ) |      |
| Rated Voltage (V)                               |      |
| Rated Current (A)                               |      |

# Compliance Reporting Form

Embedded Generation via Rotating Machine LV Connection  
≤1,500 kVA



All questions in each applicable section must be answered.

## As Installed – Alternator Technical Data

| Parameters                      | Data |
|---------------------------------|------|
| Make                            |      |
| Model                           |      |
| Rated Power (kVA)               |      |
| Rated Current (A)               |      |
| Rated Voltage (V)               |      |
| Peak Short Circuit Current (kA) |      |

Manufacturer's specification data sheet/user manual attached

Yes ☐ No ☐

## As Installed – Generating System

| Description              | Data   |
|--------------------------|--|
| Complies with AS 60034.1 | Yes <input type="checkbox"/> No <input type="checkbox"/> |

### Comments

(please supply additional information for any non-compliances)

Single Line Diagram (SLD) attached

Yes ☐ No ☐

## Existing Onsite Embedded Generating Systems

| Existing Installation details<br>(Prior to this application) | Data   |
|--|--|
| Types  |  |
| Capacity and export  |  |
| Changes made to legacy generation system                     | Yes <input type="checkbox"/> No <input type="checkbox"/> |

# Compliance Reporting Form

Embedded Generation via Rotating Machine LV Connection  
 $\leq 1,500$  kVA

---



All questions in each applicable section must be answered.

Details of change

# Compliance Reporting Form

Embedded Generation via Rotating Machine LV Connection  
≤1,500 kVA



All questions in each applicable section must be answered.

## Attachment 2 – Compliance Checklist

| Description                          | Complies   | If No, supply details |
|--------------------------------------|--|-----------------------|
| Voltage Fluctuation and Flicker      | Yes <input type="checkbox"/> No <input type="checkbox"/> |                       |
| Export Requirements                  | Yes <input type="checkbox"/> No <input type="checkbox"/> |                       |
| Special Instructions                 | Yes <input type="checkbox"/> No <input type="checkbox"/> |                       |
| Fluctuation and Harmonic Allocations | Yes <input type="checkbox"/> No <input type="checkbox"/> |                       |
| Power Factor Limits                  | Yes <input type="checkbox"/> No <input type="checkbox"/> |                       |

### Compliance with Standard for LV EG Connections

| Clause              | Description   | Complies  |
|---------------------|---|---|
| 4.3                 | Stand-by hours limit compliance (if applicable)                               | Yes <input type="checkbox"/> No <input type="checkbox"/> N/A <input type="checkbox"/> |
| 4.3.1.3             | Power limiting (for partial-export and non-export systems only)               | Yes <input type="checkbox"/> No <input type="checkbox"/> N/A <input type="checkbox"/> |
| 4.7.2, Table 8      | Protection device compliance, IPR functionality and settings                  | Yes <input type="checkbox"/> No <input type="checkbox"/> N/A <input type="checkbox"/> |
| 4.7.6.2             | Loss of mains, NVD and backup anti-islanding protection                       | Yes <input type="checkbox"/> No <input type="checkbox"/> N/A <input type="checkbox"/> |
| 4.7.3               | Interlocking (if applicable)  | Yes <input type="checkbox"/> No <input type="checkbox"/> N/A <input type="checkbox"/> |
| 4.7.5               | Re-energisation and synchronisation   | Yes <input type="checkbox"/> No <input type="checkbox"/> N/A <input type="checkbox"/> |
| 4.7.6.1             | Standards compliance  | Yes <input type="checkbox"/> No <input type="checkbox"/> N/A <input type="checkbox"/> |
| 4.7.6.2             | Exemptions (please list relevant exemptions authorised for this installation) | Yes <input type="checkbox"/> No <input type="checkbox"/> N/A <input type="checkbox"/> |
| 4.10.1.1 – 4.10.1.5 | Power Quality   | Yes <input type="checkbox"/> No <input type="checkbox"/> N/A <input type="checkbox"/> |
| 4.10.3              | Power Control Mode settings   | Yes <input type="checkbox"/> No <input type="checkbox"/> N/A <input type="checkbox"/> |
| 6                   | Commissioning   | Yes <input type="checkbox"/> No <input type="checkbox"/>                              |
| 7                   | Operation and maintenance   | Yes <input type="checkbox"/> No <input type="checkbox"/>                              |

# Compliance Reporting Form

Embedded Generation via Rotating Machine LV Connection  
≤1,500 kVA



All questions in each applicable section must be answered.

## Comments

(please supply additional information for any non-compliances and settings as required)

Commissioning results attached

Yes ☐ No ☐

# Compliance Reporting Form

Embedded Generation via Rotating Machine LV Connection  
≤1,500 kVA



All questions in each applicable section must be answered.

## Attachment 3 – Compliance Report – Commissioning

Commissioning shall include the following information and test certificates are recommended for further evidence:

### Compliance with Standard for LV EG Connections

| System Details  | Complies   | Data, provide details<br>(attach docs if required) |
|---|--|--|
| Installed system meets all criteria outlined in the Energex's Technical Study Report issued for project | Yes <input type="checkbox"/> No <input type="checkbox"/> |  |

### Rotating Machine

| System Details   | Complies   | Data, provide details<br>(attach docs if required) |
|--|--|--|
| AC Output Voltage from inverter on commissioning                       | Yes <input type="checkbox"/> No <input type="checkbox"/> |  |
| Input and Output power from rotating machine on commissioning          | Yes <input type="checkbox"/> No <input type="checkbox"/> |  |
| Re-energisation and synchronisation as per standard                    | Yes <input type="checkbox"/> No <input type="checkbox"/> |  |
| Rotating machine performed as per approved Operating type (Clause 4.3) | Yes <input type="checkbox"/> No <input type="checkbox"/> |  |

### Protection

| System Details                            | Complies   | Data, provide details<br>(attach docs if required) |
|---|--|--|
| Tripping and control scheme logic         | Yes <input type="checkbox"/> No <input type="checkbox"/> |  |
| Instrument transformer ratios             | Yes <input type="checkbox"/> No <input type="checkbox"/> |  |
| Relay settings as per STNW1174 Table 10   | Yes <input type="checkbox"/> No <input type="checkbox"/> |  |
| Relay pickup tests                        | Yes <input type="checkbox"/> No <input type="checkbox"/> |  |
| IPR – ROCOF (setting)                     | Yes <input type="checkbox"/> No <input type="checkbox"/> |  |
| IPR – directional power (setting)         | Yes <input type="checkbox"/> No <input type="checkbox"/> |  |
| IPR – negative sequence voltage (setting) | Yes <input type="checkbox"/> No <input type="checkbox"/> |  |
| IPR– negative sequence current (setting)  | Yes <input type="checkbox"/> No <input type="checkbox"/> |  |

# Compliance Reporting Form

Embedded Generation via Rotating Machine LV Connection  
≤1,500 kVA



All questions in each applicable section must be answered.

| IPR Details   | Data |
|---------------|------|
| Make          |      |
| Model         |      |
| Serial Number |      |

## Comments

(please supply additional information for any non-compliances and settings as required)

Commissioning results attached

Yes ☐ No ☐

## Power Quality

Power quality test results required to be provided to DNSP

Yes ☐ No ☐

Where more than one Connection Point is present for a Retail Customer, testing has been completed for each Connection Point

Yes ☐ No ☐ N/A ☐

Power quality raw data provided (.xlsx or .csv format)

Yes ☐ No ☐

| System Details   | Complies   | Data, provide details<br>(attach docs if required) |
|--|--|--|
| Flicker  | Yes <input type="checkbox"/> No <input type="checkbox"/> |  |
| Harmonics emissions levels (Testing not required if no power electronic converter present) | Yes <input type="checkbox"/> No <input type="checkbox"/> |  |
| Voltage Unbalance (%)  | Yes <input type="checkbox"/> No <input type="checkbox"/> |  |
| Power Factor   | Yes <input type="checkbox"/> No <input type="checkbox"/> |  |

Copy of Test Certificates attached

Yes ☐ No ☐



# Compliance Reporting Form

Embedded Generation via Rotating Machine LV Connection  
≤1,500 kVA



All questions in each applicable section must be answered.

**Interlocking** N/A ☐

| System Details                           | Complies  | Data, provide details<br>(attach docs if required) |
|--|---|--|
| Manual (Key based) or                    | Yes <input type="checkbox"/> No <input type="checkbox"/>                              |  |
| Automated                                | Yes <input type="checkbox"/> No <input type="checkbox"/>                              |  |
| Prior approved automated design attached | Yes <input type="checkbox"/> No <input type="checkbox"/> N/A <input type="checkbox"/> |  |

# Compliance Reporting Form

Embedded Generation via Rotating Machine LV Connection  
≤1,500 kVA



All questions in each applicable section must be answered.

## Attachment 4 – As Commissioned Drawings

Single Line Diagram and AC Schematics should include

- 1. RPEQ Signature
- 2. NMI, Site name and address
- 3. IPR settings

|                                    |                              |                             |
|------------------------------------|------------------------------|-----------------------------|
| Single Line Diagram (SLD) attached | Yes <input type="checkbox"/> | No <input type="checkbox"/> |
| AC schematics attached             | Yes <input type="checkbox"/> | No <input type="checkbox"/> |